
Subject: Re: 4 Pi Build Progress

Posted by [BobTahoe](#) on Mon, 20 Jul 2015 17:10:07 GMT

[View Forum Message](#) <> [Reply to Message](#)

Made some more progress yesterday after going to homedepot to pick up the rest of the MDF. Sadly their panel cutter wasn't working so i ending up having to get 14 2ft x 4ft MDF boards, which was good and bad, Good because it fit in my car and on my small table saw, Bad because i didn't get to use my cut sheet which would have made all the cutting much easier if i could have started with 25" wide sheets not 24"

4pi cut sheet"

3 pi Subwoofer cut sheet:

Finished all the major cuts for L C R and 2 flanking subs.

Panels with bracing, The bracing is glued and pinned down using an 18gaugae pin gun with 1 1/4" pins. I used this same method to put together the ports, I'll be gluing and clamping everything together from this point.

needed to finish 3 4pi's and 2 3pi subwoofers.

Here's a dry fit with all the side bracing in place, will had cross support above the woofer when its all together.

File Attachments

- 1) [WP_20150719_12_58_34_Pro\[1\].jpg](#), downloaded 6715 times
 - 2) [WP_20150719_13_07_23_Pro\[1\].jpg](#), downloaded 6605 times
 - 3) [WP_20150719_17_16_24_Pro\[1\].jpg](#), downloaded 6667 times
 - 4) [4x8_cutsheet.png](#), downloaded 6557 times
 - 5) [4x8-Cut-Sheet-3-pi-subwoofer.png](#), downloaded 6588 times
-